BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Repairs Reconstruction of damaged culvert in ward no 15, T.Dasarahalli
2	Estimated cost and Technical Sanction NO and Date	Rs.15.00 Lakhs, T.S No. 20/20-21, Dt.02.07.2020
3	Amount of Tender	
4	Job Code No	015-20-000111
5	Name & Address of the contractor	Nagaraj K
6	Aggrement No & Date	EE/DD/WO/121/20-21, Dt.05.11.2020
7	No. & Date Under which the woirk order has been issued	EE/DD/AGR/121 /20-21, Dt.05.11.2020
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	
10	Date of receipt of application in Sub Division	
11	Weather time extended	Yes
12	Due date of Starting the work	04.02.2021
13	Due date of completion of the work	30.07.2022
14	Actul Date of completion of the work	03.02.2021
15	Progress achieved during first extension	–
16	Time extension period applied for	04.02.2021 to 30.07.2022
17	No of Days	541 Days
18	Time Extension Recommended	Yes

PTO

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	Yes
20	The balance work to be executed	
21	Approximate time required for completion on the work	
22	Work charge establishment expenditure incurred after expirey of the due date of completion	
23	Wether notice as per clause (2) of aggreement if so, No	NO
24	Weather Reply received action taken on the contractor	–
25	Rate of Fine recommended by Asst.Executive Engineer	
26	Remarks of Executive Engineer	ದಂಡನಿಶ್ಚಿಯ ದಿನಕ್ಕೆಂದಕ್ಕೆ ಶೇ.10/-ರಂತೆ ಖಚಿತವನ್ನು ವಸೂಲಿಮಾಡಲಾಗಿದೆ.

ASSISTANT ENGINEER

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು